# PENNSBURY SCHOOL DISTRICT HIGH SCHOOL UPDATE


Facilities Committee November 9, 2023





## Topography, utility and features survey received







## Prelim Geotech Testing Completed



	TABLE II INFILTRATION RATES AT TEST LOCATIONS														
Test Hole Number	*Ground Surface Elevation, ft.	Infiltration Depth, ft.	Test Interval, min.	Final Drop in Water Level, in.	**Raw Infiltration Rate, in./hr.										
DR-101A	100.0	4.0	30	0.250	0.50										
DR-102A	100.0	3.5	30	0.125	0.25										
DR-103A	100.0	3.0	30	0.125	0.25										
DR-105A	100.0	2.5	30	0.125	0.25										
DR-106A	100.0	3.5	30	0.250	0.50										
DR-107A	100.0	4.0	30	0.875	1.75										
DR-108A	100.0	2.0	30	0.625	1.25										
DR-109A	100.0	4.0	30	0.500	1.00										
DR-110A	100.0	3.0	30	0.250	0.50										
DR-111A	100.0	4.0	30	0.500	1.00										
DR-112A	100.0	3.0	30	0.375	0.75										
DR-113A	100.0	4.0	30	1.000	2.00										
DR-114A	100.0	3.0	30	0.250	0.50										
DR-115A	100.0	4.0	30	0.250	0.50										
DR-116A	100.0	4.0	30	0.250	0.50										
DR-117A	100.0	4.0	30	0.375	0.75										
DR-118A	100.0	3.5	30	0.125	0.25										
DR-119A	100.0	3.0	30	0.500	1.00										
DR-120A	100.0	4.5	30	0.250	0.50										
DR-121A	100.0	5.0	30	0.87	One										

30

30

30

30

0.25 0.7

0.3

0.3

0.2

#### C. GROUNDWATER

Groundwater was initially encountered at three (3) boring locations at depths ranging from 13.0 to 15.0 feet below the existing ground surface. Subsequent groundwater readings were taken after the completion of the borings. Five (5) borings rendered subsequent groundwater readings at depths ranging from 6.5 to 13.5 feet below the existing ground surface. It should be noted that the groundwater observations were made at the time of the subsurface investigation, and that groundwater elevations fluctuate with daily, seasonal, and climatic variations. The documented groundwater depths during the drilling operation are shown in Table II.

GROUI	TABLE II GROUNDWATER DEPTHS AND ELEVATION										
Testing Location	Initial Groundwater Depth, ft.	Subsequent Groundwater Depth, ft.									
B-101	-	-									
B-102	-	12.1									
B-103	•	13.5									
B-104	15.0	11.7									
B-105	13.0	9.1									
B-106	14.0	6.5									

One (1) sample of the Stratum I soil was tested in the laboratory for natural moisture content. The result yielded a natural moisture content value of 26.4 percent. Based on visual observations, supported by laboratory testing, these soils are considered above optimum moisture content for this soil type. Therefore, these soils will require time for aerating and drying prior to use as structural fill.

One (1) sample of the Stratum II highly weathered rock was tested in the laboratory for natural moisture content. The result yielded a natural moisture content value of 20.8 percent. Based on visual observations, supported by laboratory testing, these soils are considered slightly above optimum moisture content for this material type. Therefore, the soils will require moisture treatment and/or time for aerating and drying prior to use as structural fill.

3.0

5.0

4.0

6.0

6.5

6.0



DR-122A

DR-123A

DR-124A

DR-125A

DR-126A

DR-127A

DR-128A

100.0

100.0

100.0

100.0


100.0

100.0

100.0

<sup>3.0</sup> Notes: \* The ground surface elevations of the test pit and infiltration arbitrary surface elevation of 100.0'.

<sup>\*\*</sup> In accordance with the PA BMP Manual, a safety factor should. For this site and based on the soil types encountered, EEI recor











Geotechnical Engineers & Geologists www.earthengineering.com

**BORING PROFILES** PREPARED FOR PENNSBURY HIGH SCHOOL

FALLS TOWNSHIP, BUCKS COUNTY, PENNSYLVANIA

Project Number: 36152.00 Date: 7/31/23 SHEET: A-102





## Materials removal prior to demo/reno



Campus Total (Per E2 Report) \$857,000 East \$624,100 West \$201,750 Village Park \$43,600 Natatorium \$1,726,450 + escalation

**Budget for \$2M + escalation** 

Table 2 - Summary of Findings and Estimated Removal Costs - High School East

Location	Material Description	Estimated Quantity	Estimated Cost			
Throughout Addition	1' x 1' Floor Tile and Mastic (Black)	6,640 S.F.	\$46,500.00			
Throughout 1955 (Original) Building	9" x 9" Floor Tile and non-Mastic (Black) - Some Under carpet	63,320 S.F.	\$380,000.00			
Electrical Room, Gym/Locker Rooms	Spray-on Fireproofing	5,315 S.F.	\$107,000.00			
Boiler Room/Incinerator Room	Spray-on Fireproofing (Above Plaster Ceiling)	2,750 S.F.	\$82,500.00			
First Floor Science Rooms (Addition)	Science Lab Tabletops/Sinks (Black)	605 S.F.	\$3,000.00			
First Floor Science Rooms (1955)*	Science Lab Tabletops (Black)*	To Be Determined*	\$3,000.00			
Throughout 1955 (Original) Building**	1,425 L.F. (so far)**	\$57,000.00				
Throughout Building (Original/Addition)	Chalkboard/Tack-Board Adhesive (Brown/Black)	Not Quantified	\$42,000.00			
Gymnasium	Felt Vapor Barrier under Wood Floors (assumed ACM)***	12,250 S.F.	\$122,500.00			
Auditorium Stage	Stage Light Wiring (assumed ACM)	240 L.F.	\$1,500.00			
TOTAL - Asbestos Aba	atement (Includes identified and assumed ACM)		\$845,000.00			
Throughout Building	Light Tubes (Assumed Mercury-Containing)	5,400 Tubes	\$5,400.00			
Throughout Building	Light Ballasts (No PCB's)	2,300 Ballasts	\$4,600.00			
Throughout Building	Misc. Devices (Thermometers, Thermostats, Gauges, etc.)	Not Quantified	\$2,000.00			
TOTAL - Hazardous Materials (Recycling fe	ees only, does not include labor for removal or transportation fees)		\$12,000.00			

<sup>\*</sup>Further investigation is required due to inconsistent analysis results in 1955 Building (2 samples - brown/black non-ACM, 1 sample - black ACM)

<sup>\*\*</sup>Further investigation is required once original piping drawings are available, to confirm locations and quantities of the 2 ACM-insulated lines

<sup>\*\*\*</sup>Assumed ACM until core sampling of the wood floor is feasible and the assumed ACM under wood floors is accessible for sampling



#### Pennsbury School District

ennsbury High School West

Auginecis						rennsbury migh achool v
EXISTING ACADEMIC PRO	OGRAM					
		_	Existing	,	Capacity	Comments
		No.	NSF	Total	Per Room Total	
SCHOOL COMMONS						
Food Services						
Cafeteria A		1	8,250	8,250		School store in center of caf
Kitchen, Serving, and Storage A		1	2,600	2,600		
Cafeteria B		1	4,034	4,034		
Kitchen, Serving, and Storage B		1	2,000	2,000		
The same state of the same sta	Subtotal	4	2,000	16,884		
Assembly						
Orange Auditorium		1	6,880	6,880		
Storage		1	245	245		
Balcony		1	2,700	2,700		
Keller Hall Auditorium		i	6,730	6,730		
		i				
Storage	Subtotal	5	530	530 <b>17,085</b>		
COMMON	S TOTAL	9		33,969		
INSTRUCTIONAL PLANNING C	ENTERS					
Department Offices						
Faculty Room		1	700	700		Between D202 & D203
Faculty Room		2	1,235	2,470		C208 & C207, C121A & C121
Conference Rooms (small)		2	320	640		Next to B156 & G108
Storage		1	350	350		Next to B156 & Conf. Rm
Storage		1	500	500		Next to D208
Conference Rooms (medium)		1	450	450		Across from Keller Hall
Staff Development		1	3,870	3,870		E13
Offices		4	420	1,680		A203, A205, A207, A209
Office		1	430	430		A216
Office Cluster		1	1,470	1,470		Across from Cardio Rm
Office		1	320	320		Next to D209
Office		1	315	315		D101
Office		1	360	360		Between D209 & D210
	Subtotal	18		13,555		
ADMINISTRATIVE CENTER						
Health Office		,	1.104	1.104		
Nurse Suite	Subtotal	1 <b>1</b>	1,184	1,184 <b>1,184</b>		
	Subiolai	•		1,104		
School Administration Offices High School Main Office and G	vidance	1	4,887	4,887		Total Area across from G106
	Subtotal	1		4,887		
ADMIN. CENTE	R TOTAL	20		19,626		
ACADEMI	CTOTAL	196		164,709		
COMMON	S TOTAL	9		33,969		
INSTRUCTIONAL PL	ANNING	18		13,555		
SCHOOL ADMINISTRATION	N TOTAL	2		6,071		
BUILDING NE	T TOTAL		_	218,304		
BUILDING GROS				351,276		
GROSSING				1.61		
SQUARE FEET PER S	TUDENT			178.22		1,971

## Existing SF



West HS 351,276 SF

Auditorium (Cave) seating – 620 Keller Hall - 580

**Gym seating - 100 (one bleacher)** 

East HS 208,729 SF

Auditorium seating – 910 Gym seating – 1272

 Natatorium
 15,000 SF

 MOST
 3,600 SF

578,005 SF



## Building Program for 2,800 Students built by your team




	NSF 300 500 500 500 500 500	Total  1,200 500 500 500 500 1,000	No.   2   2   2   2   2   2   2   2   2	NSF  450 450 450		St No.	udent Capa calculation Per Room	
4 1 1 1 1 2	300 500 500 500 500	1,200 500 500 500 500 500 1,000	2 2 2 2	450 450	900	No.	14.00	Total
1 1 1 1 2	500 500 500 500	500 500 500 500 1,000	2 2 2	450	0.000			
1 1 1 1 2	500 500 500 500	500 500 500 500 1,000	2 2 2	450	0.000		17	
1 1 1 1 2	500 500 500 500	500 500 500 500 1,000	2 2 2	450	0.000			
1 1 1 2	500 500 500	500 500 500 1,000	2		900			
1 1 2	500 500	500 500 1,000	2	450			1 8	5 7
1 2	500	500 1,000	2		900			3
2		1,000	2	450	900		7.	
A 7 (4 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A	500			450	900			
A 7 (4 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A 7 A			2	450	900		***	
		4,200	13		5,400		7	
		1	Г		Г		20	
2	1,920	3,840	1	2,000	2,000			
2		3.840			2,000			
		Γ						
1	3.000	3,000	1	4 000	4 000			
1	2,000	2,000	1	1,680	1,680			
1	1,800	1,800						
7	400	2,800	7	250	1,750			2
1	250	250	1	200	200			-
			-				- 5	9 9
	-	3/ 000 000 000 000 000 000 000 000 000 0		-	1124093330 <del>-</del>			-
					V/03504000		i ii	
	500	1,000		16565			1	
17		12 850	-	400				7
		16,690		3	13,955			0
		240.366		1	226,214			
- 10								
		16,690			13,955			
		306 356			288 269			
-			-	-	The state of the s			
		1.65			1.65			
		180.53			169.87			2,800
	1 1	1 3,000 1 2,000 1 1,800 7 400 1 250 2 750 2 250 2 500	1 3,000 3,000 1 2,000 2,000 1 1,800 1,800 7 400 2,800 1 250 250 2 750 1,500 2 250 500 2 500 1,000 17 12,850 16,690 2 40,366 45,100 4,200 16,690 306,356 505,487	1 3,000 3,000 1 1 2,000 2,000 1 1 1,800 1,800 7 400 2,800 7 1 250 250 1 2 750 1,500 2 2 250 500 3 2 500 1,000 1 17 12,850 16,690 240,366 45,100 4,200 16,690 306,356 505,487 1.65	1 3,000 3,000 1 4,000 1 2,000 2,000 1 1,680  1 1,800 1,800  7 400 2,800 7 250 1 250 1 200 2 750 1,500 2 700 2 250 500 3 250 2 500 1,000 1 375 4 450  17 12,850 4 450  16,690 16,690  306,356 505,487 1.65	1         3,000         3,000         1         4,000         4,000           1         2,000         2,000         1         1,680         1,680           1         1,800         -         -         -           7         400         2,800         7         250         1,750           1         250         250         1         200         200           2         750         1,500         2         700         1,400           2         250         500         3         250         750           2         250         1,000         1         375         375           4         450         1,800           17         12,850         11,955           16,690         13,955           240,366         226,214           45,100         42,700           4,200         5,400           16,690         13,955           306,356         288,269           505,487         475,644           1.65         1.65	1       3,000       3,000       1       4,000       4,000         1       2,000       2,000       1       1,680       1,680         1       1,800       -       -       -         7       400       2,800       7       250       1,750         1       250       250       1       200       200         2       750       1,500       2       700       1,400         2       250       500       3       250       750         2       500       1,000       1       375       375         4       450       1,800         17       12,850       11,955         16,690       13,955         240,366       226,214         45,100       42,700         4,200       5,400         16,690       13,955         306,356       288,269         505,487       475,644         1.65       1.65	1       3,000       3,000       1       4,000       4,000         1       2,000       2,000       1       1,680       1,680         1       1,800       1,800       -       -         7       400       2,800       7       250       1,750         1       250       250       1       200       200         2       750       1,500       2       700       1,400         2       250       500       3       250       750       2         2       500       1,000       1       375       375       375       4       450       1,800         17       12,850       11,955       11,955       11,955       13,955         16,690       13,955       13,955       142,700       42,700       42,700       5,400         4,200       5,400       13,955       16,690       13,955       16,690       13,955         306,356       288,269       288,269       505,487       475,644       475,644         1,65       1,65       1,65       1,65       1,65

475,000-505,000 SF including: (Spaces/sizes to be determined)

- 9-12 education spaces
- 19,000 SF/1000 seat Auditorium
- MOST, JROTC, Pre-K Learning Lab
- Right sized classrooms for 28 seats
- Gymnasium to seat 3000
- 8 Lane Pool (if existing is not saved)
- Cafes (2) for 3000 with one kitchen
- Right sized Admin with Nurse
- Support spaces





Additions – 124,368 to 154,211


### But...

- Pool would be new (15,000)
- Gym would be new (27,000)
- Auditorium would be new (23,200)


## Additions - 189,568 to 219,411 SF

Part of an Architect's role will be to work with the plan to "right size" this program with you.











## **Building Program for 2,800 Students**



## New Building

475,000 to 505,000 SF

## Renovation/Additions to West

Additions – 189,568 to 219,411 SF

Demolition – 22,630 (minimum)

Renovation – up to 328,646

(There will be both "heavy and light" reno)

518,214 to 548,057 SF



## **Budgetary Ranges for Renovations & Additions**



Renovate West (351,276 SF + partial demo) and Build Addition (189,000 – 220,000 SF) **Total SF 515,000-550,000** 

- Renovate Existing West High School Range: \$ 265-\$290/ SF
   How much renovation is performed? It cannot be every SF. What is demolished? TBD
- Building Addition Range: \$ 375- \$410/SF
   Pool (if included) and Cave Auditorium scope need to be determined
- Abate & Demolish East High School/VP Range: \$ 2M \$4M
- Site Improvements Range: \$ 15M-\$20M
- Soft Cost, Contingency Range: \$ 40M-\$60M

Total Cost \$185M - \$240M

Depends upon the "intensity" of the renovation (

## **Budgetary Range for New Construction**



## New 9-12 High School Total 475,000 – 505,000 SF

• New Construction Range: \$ 375-\$410/SF

Pool (if included), Auditorium & Trans scope need to be reviewed

Abate & Demolish East & West High School Range: \$4M - \$5.5M

Determine Village Park scope

• Site Improvements Range: \$ 25M-\$30M

• Soft Cost & Contingency Range: \$ 28M-\$33M

\$235M- \$275M

Desire to target a program/cost for less than \$250M

Escalation to be determined when project scope and timelines are final





#### 1. How to renovate West without disruption to school?

Strategic phasing of the project using the new addition as swing space to relocate students/staff during the renovation activities and hard barriers for separation of work areas from student spaces will minimize disruption. Renovation work can be scheduled over summer breaks but will result in longer construction phase. Roof work needs to be cold applications to avoid odors. Summers will be intense. Night work will be necessary all year

#### 2. Time length difference between two options for construction (renovation v new).

Renovation: 2 years addition for swing space + 2 more years for reno + 2 years of abatement and demo New construction period 3 years (New building) + 2 years abatement, demo, paving and fields.

\*Depends on level of renovation and phasing of work during school year vs Summer work.

#### 3. Sequence of events - Demo / Renovation / Build

HS Reno/Addition – Build new addition, renovate existing spaces, abate/demolish East, VP New HS – Build new, abate/demolish, sitework for parking and access

#### 4. Increase operating cost (renovation vs. build).

HS Reno - addition will naturally increase operation costs, new systems should be more efficient New HS – less square footage + new efficient M/E/P systems should reduce operating costs

Renovation will have roughly 50,000 SF of added space and utility costs





#### 5. Student disruption with renovation? Is a renovation even safe?

Yes. Properly phased and hard separation of students and construction is paramount.

Rooms adjacent to new construction areas will experience some level of noise.

Relocation of students within the building during the school year as phased work areas change will require coordination by the staff and Administration.

- Swing space must accommodate "the walk"
- Temporary removal of ceilings and temporary lights (like Pennwood and Boehm)
- Abatement extends the renovation time
- Requires dustproof barriers
- Negative air machines in reno areas
- Continual waterproofing of renovation areas
- Temporary measures
- Lack of gym and auditorium space during reno

#### 6. Will a new building attract staff? Athletic facility attraction?

Commonly, a new 21<sup>st</sup> century facility attracts staff, is a community attraction and sometimes results in the return of private/charter students.



#### 7. What grants/other funding is available for efficiencies/cost savings?

Applications can be submitted for RACP Grant (we have already prepared an allocation request for when the window re-opens), Federal or State Energy Grants and Utility rebate programs as they become available throughout the design process. The Inflation Reduction Act is a new program that may offer opportunities.

8.Safety/Security - Opinions of police/fire on issues/benefits of both options. New HS – design secure

New construction with smaller footprint, proper design that incorporates security needs and new compliant life safety systems is preferred. Local and County emergency responders are always engaged by the project team as part of the design. Lower Makefield was very helpful with Pennwood and Boehm.

#### 9. Cost escalation potential for renovation.

Costs generally escalate each year. Escalation needs to be determined when the project scope and schedule are finalized. The possibility of "unforeseen" is always higher with a renovation than with new construction. Investigations are important, a 3D building scan is very useful but there will always be inherent issues that will only show themselves when walls are taken down and ceilings are removed.

#### 10. What can be reused?

Existing furniture and classroom equipment at the discretion of the District





#### 11. What is the detail behind the estimated costs for each category? (i.e. \$2 million for tech).

Allowances are being included in the soft costs for budgeting purposes, final design and District requirements will determine final cost. For a school building, the costs applied to furniture/tech etc. are based on past experience. Contingency and escalation is adjusted once the scope and schedule are determined.

#### 12. Percent of renovated building that wouldn't be code.

The percentage of building renovation required for this project would likely require all elements be brought up to code.

## 13. Pro/con list to communicate to community renovation vs. build (i.e. safety, aging)? What are you not getting in a renovation?

- Many existing classrooms are undersized. The Admin area is undersized. The Library is small. The Cafeterias are on opposite ends of the building
- · Corridors are undersized and lockers are rarely used
- Mechanical systems are original to building and will require replacement within very short ceiling spaces
- Many spaces are either not ADA compliant or not easily accessible.
- Undersized Gymnasium, undersized Auditorium are suggested to be replaced with new



## How the selection process works for the architect



- A Request for Proposal (RFP) has been drafted to seek architects with a successful track record of Pennsylvania public school design experience.
- The site survey, programming information and reports about the site have been included for information.
- A pre-proposal meeting will be held to allow the respondents to examine the buildings and site.
- On the basis of the data provided and their experience, the architects and their engineering teams will be asked to assemble concept drawings of the proposed project together with their credentials, references and fees.
- The District will examine the concepts and architects and create a shortlist prior to examining the fees.
- The Board and Administration will interview the architects, ask questions and make a selection on the basis of selection criteria.
- The solicitor has reviewed a design agreement that will be the basis for the submissions by all of the teams for consistency.

## **Architect Selection Schedule**



PENNSBURY HIGH SCHOOL SITE DEVELOPMENT		2023			2024																	
	J	F	М	Α		J		A S	5 0	) N	I D	J	F	М	Α	$\overline{}$			A S	c	N	D
PROJECT PLANNING AND DEVELOPMENT																						
Preliminary Budget & Financing Plan																						
Preliminary Geotechnical Investigation																						
Site Boundary and Topographic Survey																						
Existing Building Hazardous Materials Investigation																						
Ground Penetrating Radar Utility Location																						
Board Meeting to Authorize Issuance of Architect RFP										November 16, 2023												
PROJECT DESIGNER SELECTION																						
Assembly of Architectural/Civil/MEP Design RFP & Contract																						
Architect RFP Issuance, Interviews and Board Selection												Issi	ue R	RFP	No	v 17	7-21	1, 2	023			
Pre-proposal meeting and site visits												No	vem	nber	28	, 20	23					
Architect RFP Due									January 31, 2024													
Community Meeting to review concept								February 6, 2024														
PSD Architect Interviews													February 6 thru Feb 28									
Facilities Meeting to review Architect												March 7, 2024										
Board Meeting to Select Architect												March 21, 2024										
SCHEMATIC DESIGN PHASE (5 MO)																						
Design Meetings																						
End User Meetings by Architect																						
Schematic Design Submission																						
Schematic Design Value Engineering by CM																						
Schematic Design Cost Estimate by CM																						
PSD Facilities and Board Review																						



